BUREAU OF BROADCAST SERVICES
4TH Floor, Media Center Building,
Visayas Avenue, Quezon City

CANVASS FORM

Date:
PR Number: 2019-12-0359

Gentlemen: Please quote your government price/s for the article/s listed hereunder:

Item No.	Qty	Unit	Articles	Approved ABC	Amount
1	1	Lot	**Airconditioning Units, Split Type Floor Mounted Non-Inverter, w/ Installation**	**P994,000.00**	
			Seven (7) Units 5.0TR **KFM-60E0A Indoor Unit** **KPC-60IV0A Outdoor Unit** *Specification:* Cooling Capacity (kJ/h)---------63,300 Power Consumption----------5,800 Watts Running Current ---------- 17.5 Amp. EER (kJ/hW)----------10.9 Indoor Sound Level (low Cool) dBA----52 Air Flow (CMH/CFM)---2,700/1,589 Pipe Size (Liquid/Gas)-----1/2 In. & 7/8 In. Power Supply -----208-230 Volts, 60 Hz, 3 Phase Refrigerant-------- R22 Unit Dimension (mm) (WxDxH): Indoor Unit ---------- 610x385x1,877 Outdoor Unit ---------- 810x810x727 Max. Refrigerant Pipe Length ------30m Operating Temperature --------17-30 Ambient Temperature ---------18-43 **One (1) Unit 3.0TR** **KFM-36E0A Indoor Unit** **KPC-36IH0A Outdoor Unit** *Specification:* Cooling Capacity (kJ/h)---------37,980 Power Consumption----------3,400 Watts Running Current ---------- 15.9 Amp. EER (kJ/hW)----------11.2 Indoor Sound Level (low Cool) dBA----50 Air Flow (CMH/CFM)---1,500/882 Pipe Size (Liquid/Gas)-----3/8 In. & 3/4 In. Power Supply -----208-230 Volts, 60 Hz, Single (1) Phase Refrigerant-------- R22 Unit Dimension (mm) (WxDxH): Indoor Unit ---------- 610 x 335 x 1,908 Outdoor Unit ---------- 1,016 x 355 x 812 Max. Refrigerant Pipe Length ------30m Operating Temperature --------17-30 Ambient Temperature ---------18-43 x-x-x-