BUREAU OF BROADCAST SERVICES
4TH Floor, Media Center Building,
Visayas Avenue, Quezon City

CANVASS FORM

Date: _____
JO Number: 2022-05-0031

Gentlemen: Please quote your government price/s for the article/s listed hereunder:

Item No.	Qty	Unit	Articles	Approved Total ABC	Amount
1	1	lot	**Replacement of Radyo Pilipinas – Sogod Roofing System**	**P963,265.55**	
			Scope of Work A. General Requirements: • Mobilization / Demobilization • Temporary Facilities • Site Supervision / Administration • Provide all labor services to replace Roofing System at RP – Sogod LABOR: 1 Supervisor / Foreman @ P1,200.00/day x 25 days = P30,000.00 5 Skilled Workers (Carpenter / Tinsmith / Welder) @ P550.00/day x 25 days = P68,750.00 5 Semi-skilled Workers / Helpers @ P450.00/day x 25 days = P68,750.00 5 Laborers @ P350.00/day x 25 days = P26,250.00 Total Labor Cost = P30,000.00 + P68,750.00 + P56,250.00 + P26,250.00 = **P181,250.00** B. Material Requirements: ROOF FRAMING 1. 3/16 x 2" x 2" Angle Bar — 98 pcs. 2. 3/16 x 1 ½" x 1 ½" Angle Bar — 125 pcs. 3. 2/4 C- Purlins — 89 pcs. 4. Welding Rod — 2 boxes 5. Red Oxide — 20 gals. ROOFING 1. HI-RIB Roofing — 298 l.m. 2. Ridge Roll — 15 pcs. 3. Metal Fascia — 40 pcs. 4. Side Flashing — 40 pcs. 5. Gutter — 40 pcs. 6. Tek Screw — 2,500 pcs. 7. Blind Rivets — 5 boxes 8. Touch-up Paint — 5 liters 9. Silicon Sealant — 10 tubes 10. Screen 1' x 1' — 50 mtrs. x-x-x-x-x-x-x-x-x-x-x-x-x-x-x-x-x-x-x-x-x-x-x-x-x Please email this form to: bbs_propertyprocurement@yahoo.com or fax to (02)8920-4353		

Please submit your quotation _____ days after receipt of this form.

Very truly yours,

_____ Canvasser

_____ Station Manager

The above price/s and /or quotation/s for the article/s you wish to purchase/repair is/are available within _____days from the date of quotation.

_____
AUTHORIZED SIGNATURE

Date quoted: _____

Price Valid For: _____

Terms: _____